

Rev 3/08

ST/CO USE ONLY
DATE RECEIVEDMM DD YY
____DATE THE WELL
WAS COMPLETED

MM DD YY

10 22 24

PERMIT NO.

DW 29-24-33

STATE OF
WEST VIRGINIA
WATER WELL
COMPLETION
REPORTFORM SW-258
THIS REPORT MUST BE
SUBMITTED WITHIN 30 DAYS
AFTER WELL IS COMPLETEDFILL IN THIS FORM
COMPLETELY
PLEASE PRINT OR TYPE

LOCATION OF WELL

Well Owner: Last Name HargettFirst Name HaroldStreet/Road 212 Grace Cabin Rd.County MineralZip Code 26719

Latitude: _____ Deg _____ Min _____ Sec

Longitude: _____ Deg _____ Min _____ Sec

Acquired By: ☐ GPS ☐ Topo ☐ Other

AREA NAME/LOCATION:

Ft. Ashby
Bluff on the Potomac

TYPE OF WELL:

- ☒
- Potable
- ☐
- Public Water Supply
-
- ☐
- Geothermal
- ☐
- Industrial
-
- ☐
- Commercial
- ☐
- Dewatering
-
- ☐
- Irrigation
- ☐
- Test/Exploratory
-
- ☐
- Other

WELL LOG

Depth

State the kind of formation
penetrated, their color, caves,
and if water bearing with
estimate flow (GPM).From
(ft.)To
(ft.)

0

3

3

61

61

98

98

899

Sandstone Rocks + dirt
Brown shale
soft Gray shale
Gray shale
A few Hard seamsIf additional space is needed, use
additional sheets and attach w/permit # at
top.

DRILLING METHOD

- ☐
- Cable Tool
- ☒
- Rotary
-
- Rotary Hammer
- ☐
- Other

Hole Diameter 6 (in)Total depth 899 (ft)

CASINGS RECORD

MAIN CASING TYPE

- ☒
- Steel
- ☐
- Plastic
- DRIVE
-
- ☐
- Other
- SHOE

Casing Diameter 6 5/8 (in)Wall Thickness .188 (in)Casing Length 120 (ft)

Other Casing or Liner Used

- Type
- ☐
- Steel
- ☐
- Plastic
-
- ☐
- Other

Casing/Liner Diameter _____ (in)

Length _____ (ft) from _____ (ft)
to _____ (ft)

SCREEN RECORD

- ☒
- Not Installed
- ☐
- Installed

Material: ☐ Bronze ☐ Plastic

Diameter of screen _____ (in)

Slot size _____

Length _____ (ft) from _____ (ft)
to _____ (ft)

GRAVEL PACK RECORD

Gravel Pack: ☐ Yes ☒ No

From _____ (ft) to _____ (ft)

GROUTING RECORD

Grouting Material:

- ☐
- Cement
- ☒
- Bentonite Clay
-
- Other _____

No. of Bags: 6

Installation Method:

Pumped

PUMP INSTALLED

By Driller ☐ Yes ☒ No

ESTIMATED WELL YIELD

Estimated at 27 G.P.M. HourStatic Water Level 357 (ft)

*Pumping level below land surface

897 (ft) after 1/2 hrs. at27 G.P.M. (Estimated) Hour*Note: For Public Water Supply
wells please submit required yield
and drawdown tests.

WELL HEAD COMPLETION

Casing height above grade 1 (ft)

Type Of Well Cap

Installed: HarvardVARIANCE ISSUED ☐ Yes ☒ No
Request Number: _____

COMMENTS BY INSTALLER:

27 Gallons Per HourI hereby certify that this well has been constructed in accordance with state rules and in conformance with
all conditions stated in the above captioned permit, and that the information presented herein is accurate
and complete to the best of my knowledge.Company Name B.W. Smith Well Drilling & Pump Co. LLC Contractor No. WV 061394Business Registration No. 2415-7480 Master Well Driller Certification No. 574Master Well Driller (print) Chris WolfordMaster Well Driller Signature Chris WolfordSITE SUPERVISOR (SIGNATURE OF DRILLER OR JOURNEYMAN RESPONSIBLE FOR
SITEWORK IF DIFFERENT FROM MASTER DRILLER.)

Journeyman Well Driller Certification No. _____

Journeyman Well Driller (please print) _____

Apprentice and Name (s) _____

11-17-24



West Virginia Department of Health

575
Permit #: 29-24-045

Lat: N: 39.37832 Mineral County Health Department

Tax Map #: CR

Long: W -78.81125 ON-SITE SEWAGE DISPOSAL SYSTEM INSPECTION REPORT
1605'

Parcel #: 1-22A-8

Name of Owner: Harold & Betty Hargett Installer: Walter Fields

Owner Address: 8903 Harmony Rd, Myersville MD 21773

Property Location: 212 Graces Cabin Rd

Subdivision: Bluffs on the Potomac Lot number: 212

Type of Facility: Cabin Facility is: New Lot Size (ft²/acres): 20.18

Design Loading:
Bedrooms: 3 BR or GPD Water Supply: Well (Private) Type: well

System requires a perpetual maintenance program as per §64CSR9.7.2: ☐ Yes ☒ No

SEPTIC TANK(s)

	Capacity in Gallons:	Constructed of:	Manufacturer:	Inspection Port or Riser Installed?		Distance to dwelling:	Distance to water:		Distance to property line:	Effluent filter Installed?
				Port	Riser		Line	Source		
Septic Tank 1	1000	Concrete	Piles	✓	✓	MA		156	200+	yes
Septic Tank 2										
Septic Tank 3										

PUMP CHAMBER

Capacity in Gallons:	Constructed of:	Manufacturer:	Inspection Port or Riser Installed?	Distance to dwelling	Distance to property line:

PUMP

Make and Model:	Time Dosed:	High Water Alarm Installed?	Minimum Pump Capacity	Maximum Pump Capacity:

BED AREA


Bed Configuration:	Length:	ft.	Width:	ft.
--------------------	---------	-----	--------	-----

SS-177 ON-SITE SEWAGE DISPOSAL SYSTEM INSPECTION REPORT (continued)

ABSORPTION FIELD (if applicable)					
Class I System:	Type: <u>Gravity Flow</u>				
Manufacturer:					
	Line 1	Line 2	Line 3	Line 4	Line 5
Length:	<u>80</u> ft.	<u>70</u> ft.	<u>90</u> ft.		
Width:	<u>3</u> ft.	<u>3</u> ft.	<u>3</u> ft.		

OTHER SYSTEM COMPONENTS/INFORMATION

Square footage: Permitted: 1200 ft² Installed: 1200 ft²
 Distribution Method: D-Box Outlets level? Yes
 If chambers, length of each section: _____ Graveless pipe diameter: _____
 Distance of absorption field to: Dwelling: M/A ft. Water Supply: 150 ft. Water Line: _____ ft. Property Line: 200+ ft.
 Drainfield laterals installed on-contour: Yes Average Depth: 28 in. Maximum Depth: 28 in.
 System is installed as per the permitted design and layout: Yes If No see Comments
 Inspection Drawing Attached? ☒ Yes ☐ No
 System is: ☒ Approved ☐ Not Approved
 COMMENTS:



Date Final Inspection 5/7/25

Sanitarian [Signature]