

REQUEST FOR SITE APPROVAL

TO: Hardy County Health Department, Moorefield, W.V.

FROM: Name Hunter Co. of WV Phone 1-304 262-2770

Address 1800 West King St. Martins WV 25401

RE: Property Location Ashton Woods Sub.

Request is hereby made for a site investigation to determine the suitability of the subject property as a site for the small sewage system indicated below:

(☒) Septic System () Pit Privy () Vault Privy () Other None

The results of a percolation test conducted in accordance with the requirements of Design Standards for Small Septic Tank Systems follows:

Depth of test holes: #1 24, #2 24, #3 24, #4 24 inches.

Time for water to fall 6 inches in test hole #1 150 minutes
#2 180 "
#3 210 "
#4 240 "
TOTAL 780 Minutes.

400.00 ft
Per Bedrock

Lot 353

A test hole bored or dug 6 feet deep (☒) has () has not been provided to help determine the depth to bedrock and ground water table.

On the back of this form a plot layout has been sketched showing the property lines and relative locations of buildings, water supplies, percolation test holes, six ft. hole, and other pertinent features.

I (we), the undersigned, certify that the information contained herein is correct and accurate to the best of my (our) knowledge. It is further understood that this form is not an application for a permit, and subsequent acceptance of this site by the designated health dept. does not constitute a permit to install a sewage system.

Owner's signature Hunter Wilbur Date 7-31-04

Percolation test conducted by: Name Billy G. Hart

Address RT1 Box 163A2 Paw Paw WV 25434

Date 7-31-04

Signature Billy G. Hart

FOR HEALTH DEPT. USE ONLY

This is to certify that the Hardy County Health Department reviewed the contents of this form and conducted a site visit on subject property. Based on the information provided it is the opinion of the undersigned that this site ☒ is () is not suitable for the installation of the small sewage system indicated.

Signature Willie Orr

Date 8-12-04

Title Smith

Rev 3/06

SI/CO USE ONLY
DATE RECEIVED

MM DD YY

DATE THE WELL
WAS COMPLETED

MM DD YY

3 13 24

PERMIT NO.

DW-16-23-087

STATE OF
WEST VIRGINIA
WATER WELL
COMPLETION
REPORTFORM SW-258
THIS REPORT MUST BE
SUBMITTED WITHIN 30 DAYS
AFTER WELL IS COMPLETED
FILL IN THIS FORM
COMPLETELY
PLEASE PRINT OR TYPE

LOCATION OF WELL

Well Owner: Last Name

Dicke

Street/Road

Ashton Woods Lot 353

First Name: Sean

County Hardy

Zip Code

Latitude: _____ Deg _____ Min _____ Sec
Longitude: _____ Deg _____ Min _____ Sec
Acquired By: ☐ GPS ☐ Tape ☐ Other

AREA NAME/LOCATION:

River Road

TYPE OF WELL:

☒ Potable ☐ Public Water Supply
☐ Geothermal ☐ Industrial
☐ Commercial ☐ Dewatering
☐ Irrigation ☐ Test/Exploratory
☐ Other

WELL LOG

Depth		State the kind of formation penetrated, their color, cover, and if water bearing with estimate flow (GPM).
From (ft.)	To (ft.)	
0	4	Brown Shale
4	65	Layers of Red Shale + Soft Red Sandstone
65	97	Red Sandstone
97	359	Layers of Gray + Red Sandstone
359	500'	Layers of Red + Gray Shale + Sandstone
	240'	water - 1/2 GPM
	352'	water - 4 GPM
	430'	water - 1 1/2 GPM

If additional space is needed, use additional sheets and attach with permit # as seen.

DRILLING METHOD

☐ Cable Tool ☐ Rotary
☒ Rotary Hammer ☐ OtherHole Diameter 6 (in)
Total depth 500 (ft)

CASINGS RECORD

MAIN CASING TYPE

☒ Steel ☐ Plastic ☐ OtherDRIVE
SHOE

Casing Diameter 6 5/8 (in)

Wall Thickness .188 (in)

Casing Length 100 (ft)

Other Casing or Liner Used

Type ☐ Steel ☐ Plastic☐ Other

Casing/Liner Diameter _____ (in)

Length _____ (ft) from _____ (ft)

to _____ (ft)

SCREEN RECORD

☒ Not Installed ☐ InstalledMaterial ☐ Bronze ☐ Plastic

Diameter of screen _____ (in)

Slot size _____ (in)

Length _____ (ft) from _____ (ft)

to _____ (ft)

GRAVEL PACK RECORD

Gravel Pack: ☐ Yes ☒ No

From _____ (ft) to _____ (ft)

GROUTING RECORD

Grouting Material:

☐ Cement ☒ Bentonite Clay
Other _____

No. of Bags: 5

Installation Method:

PUMPED

PUMP INSTALLED

By Dealer ☐ Yes ☒ No

ESTIMATED WELL YIELD

Estimated at 6 GPM

Static Water Level 225 (ft)

*Pumping level below land surface

498 (ft) after 1 1/2 hrs. at

6 GPM (Estimated)

*Note: For Public Water Supply

wells please submit required yield

and drawdown tests.

WELL HEAD COMPLETION

Casing height above grade 1 (ft)

Type Of Well Cap

Installed: Harvard

VARIANCE ISSUED ☐ Yes ☒ No

Request Number _____

COMMENTS BY INSTALLER:

I hereby certify that this well has been constructed in accordance with state rules and in conformance with all conditions stated in the above captioned permit, and that the information presented herein is accurate and complete to the best of my knowledge.

Company Name: B.W. Smith Well Drilling & Pump Co. WV Contractor No. WV 661399

Business Registration No. 2455-7495 Master Well Driller Certification No. 574

Master Well Driller (print): Chris Wolford

Master Well Driller Signature: Chris Wolford

SITE SUPERVISOR (SIGNATURE OF DRILLER OR JOURNEYMAN RESPONSIBLE FOR SITEWORK IF DIFFERENT FROM MASTER DRILLER.)

Journeyman Well Driller Certification No. _____

Journeyman Well Driller (please print) _____

Apprentice and Name (s) _____